BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to roads and drains in Venkatappa Layout in ward no 07, Byatarayanapura, Kodigehalli Sub Division
2	Amount of Work Portion	-
3	Estimate cost	50.00 Lakhs
4	Name Of Contractor	M/s Executive Engineer, K.R.I.D.L
5	Agreement No.	88 /17-18
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/88/17-18 Date: 02.03.2018
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	04-08-20
9	Date of receipt of application in the sub-division office	08-08-20
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	@ 827 Days.
15	Date of recommending time limit applied for	2.5.18 to 8.8.20
16	Wheather the original application of contractor is enclosed	—
17	Balance work remaining to be done	

18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Wheather the notice as per clause has been issued	Yes.
21	Remarks of the AEE and the daily rate of penalty proposed	Nominal penalty may be considered.
22	Remarks of the EE with the daily rate of penalty proposed	Para (21) May be considered.

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone